Development (194 4) Department

Ms. SERIES.

Passed

G.O. No. Ms. 3608

Dated 21st August 1944.

[Despatch Abstract.]

Industries - Sericulture - Central Silk Farm and rearing house at Kollegal -construction - Additional Expenditure Sanctioned.

No.1543-D/42. Office of the Director of Industries and Commerce, Madras, dated 27th June 1944.

From

A.Khaleeli Esq., I.C.S.,
Director of Industries and Commerce,

To

The Secretary to Government,
Development Department, Madras.

2830 D/44
3.7.44

Sir,

Sub: Industries - Sericulture - Central Silk Farm and Rearing House at Kollegal for Cellular rearings of foreign races of silk worms - Construction of a Model Rearing House with cold storage room at the Central Farm, Kollegal.

Ref: G.O.No.Ms.1832 Development dated 13-8-1943.

In the G.O. cited, Government sanctioned the construction of a model rearing house at the Central Silk Farm, Kollegal at a cost of Rs.7,500 based on an approximate plinth area rate of Rs.3 per sq. foot.

2 Although tenders were called for by me by advertisement

in the 'Hindu' and the 'Mail', for the construction of this building only one tender, from Sri A.R.Parthasarathy Mudaliar for Rs.18043/- has been received. This tender is inclusive of Rat Proof arrangement adopted by the Health Department (and suggested to be included in the design for the Rearing Houses by the Fourth Adviser to His Excellency the Governor) and ~~xxx~~ of the extra construction required for housing the 'cold storage' sanctioned in G.O.No.Ms.3690, Development dated 13-11-1943. Adding 5% for contingencies and petty supervision charges to the tendered amount the total probable cost of construction is Rs.18945 or Rs.18,950.

3 In the case of the Model Rearing Houses at Hosur, which are similar in design, but for the cold storage, the original sanction was for Rs.7500 a House and the accepted tender amount Rs.13747-2-0. The estimated cost of the Rearing House at Kollegal is Rs.~~16000~~, as against the tender amount of Rs.18043. I request that the Government may be pleased to accord sanction to the extra expenditure involved viz. Rs.11450/-

R 7520/

V. Gopalan

for Director of Industries and Commerce.

D.M.29.6.

C 38362D/44 3

No.1543-D/43 Office of the Director of Industries and Commerce, Madras, dated 11th August 1944.

--

47235D/44

From A. Khaleeli Esq., I.C.S., To the Secretary to Government, Director of Industries and Commerce, Madras. Development Department

ADDITIONAL UNDER SECRETARY TO GOVERNMENT
13 AUG 1944
DEVELOPMENT DEPARTMENT

Sub:- Industries - Central Silk Farm and rearing house at Kollegal for cellular rearing of foreign races of silkworms - Construction of a model rearing house with cold storage room at the Central Farm, Kollegal.

Ref:- G.O.No.1832, Development, dated 13-8-43 and my letter No.1543-D/42, dated 27-6-44.

--

I request that early orders may issue sanctioning the extra expenditure, as requested in my letter cited above.

for Director of Industries & Commerce.

MVS/12-8-44

2/4

Dev. Dept

To Addl. 2-S.

The file ~~has been sent~~ for circulation. Orders will issue as soon as the file returns from circulation. No revision regd to D I&C appears necessary

15/8/44

15.8.44

15/8/44

Finance & Supply
24/8/44

70/21/8

DRAFT FOR APPROVAL.

C.F. 1c.

Dev. Dept

	Date.	Initials.
When received for fair copying ..		
When copied ..		
When examined..		
When signed ..		
When despatched.		

SUBJECT:— Industries – Sericulture – Central Silk Farm and rearing house at Kollegal – Construction – Additional expenditure sanctioned.

READ AGAIN G.O. No 1832 Ms Dev dated 13.8.1943 pp 13-14 of (E)

" " " " 19

READ *ALSO*:—

No. 3836 P/44 From the Dir Se , No. 1543 P/42 dated 27.6.1944 pp 1-2 of 1

" " " " 19

" " " " 19

Order ~~Resolution~~ Ms. No. 3608, dated 21-8-1944

p 15 of (E) In annexure I to G.O. No 1832 Ms Dev dated
X on p 15 of (E) 13.8.43, an expenditure of Rs 7500/- was approved
for the construction of a rearing house at
Kollegal. The Dir Se has now reported that
para 2, pp 1-2 of the original estimates for the work inclusive of
provision for petty supervision and contingencies and for certain minor alterations in the plan
X on p 2 of should be enhanced to Rs 18950/- in view of
P on p 2 of the higher rates claimed by the Contractor.
R on p 2 of ~~and of certain alterations in the plan~~. and that
para 3, p 2 of the additional expenditure involved in the
revised estimates may be sanctioned.

In partial modification of the orders
M on p 13 of (E) issued in paragraph 2 of G.O. No 1832 Ms Dev
dated 13.8.1943, the Government permit the
Dir Se to incur an expenditure not exceeding

Rs 37,150/- (Rupees thirty seven thousand one hundred and fifty only) in respect of the items mentioned in annexure I to the G.O. cited for which the expenditure was originally estimated at Rs 25,700/-

25,700 + ... on p 13 of (E)
11,450 - Wmp 24
37,150

p 15 of (E)

- M on p 13 of (E)

Dr
28/4

38 wm

Dr. Dise

A.G. & the Dir

Copy to S.F

one spare copy

(1)

Notes

Dev. Dept

Sub: Industries - Sericulture - Central Silk Farm and rearing house at Kollegal - Construction - Additional expenditure - Sanctioned

ff 13-14 of (E) Read again: G.O. no. 1832 (MS) Dev d 13-8-43

ff 1-2 of Read also: From the D. I & C, no. 1543 D/42 d 27.6.44

Order no. (MS) Dev. d

f 15 of (E) In annexure I to G.O. no. 1832 (MS) Dev d 13.8.43 an expenditure of Rs. 7500/- was approved for the Construction of a rearing house at Kollegal. The D. I & C. has reported now that, in view of certain alterations to the original plan, the expenditure on this item of Construction inclusive of provision for petty Supervision and Contingencies, is estimated at Rs. ~~18,750~~ 18,950 and that the additional expenditure should be approved.

2. In partial modification of the orders issued in para 2 of G.O. no. 1832 (MS) Dev d 13.8.43, the Govt. permit the D. I & C to incur an expenditure not exceeding Rs. 37,150 (Rupees

251-6

thirty seven thousand one hundred and fifty only), in respect of items mentioned in annexure I to the G.O. cited, for which the expenditure was originally estimated at Rs 25,700

M'on p 1 ✓ f.

To The D.D.I & C
" A.G. through it
Cpy to S.F.

Kw
8.7.44 Asst
8.7.44

10/7

Note: Please see the D.D.I & C's letter on p/f-2 of subject to order, a draft order is submitted above for appival. It may be put up for acceptance

Fin.
10/7

8-7-44 Asst 8.7.44

Dev. 4.0.38369/44-1

7 in (Asstt)

(1) The draft order may be accepted. Sd/-

(2) In G.O. No. 1832 Deuts 13-8-43 Govt. sanctioned the scheme for the construction of a Central silk farm at Kollegal at a Non recurring expenditure of Rs 25700 which 38100

SECRETARY TO GOVERNMENT
13 JUL 1944
FINANCE DEPARTMENT

38 Addl

Rs 7500 represented the cost of the hearing house. The proposal was not treated as a New Service. The cost of the construction of the hearing house as now estimated and which provides also for additions viz - rat proof arrangement and extra construction for housing the cold storage room is Rs. 18,950 and exceeds Rs 10000 limit. Dept may be requested to obtain orders in full circulation as for a New Service and the authorization of H.E. in due course for a supplementary statement of expenditure.

14.7.44 14.7.44

14.7.44 C/15.7.44. Dev. Dept

To Addl. S.S.

The draft order explains the proposal. The case may be circulated for approval of the proposal, as suggested by Dev in his note above.

17 JUL 1944 DEVELOPMENT DEPARTMENT

18.7.44 19/7/44

S.L

2837
181
383

I agree to the expenditure here. I do not accept the draft: it seems clear that the alteration in design is a small one & is not the major reason for the large extra expenditure. The real reason is that the contractor wants much higher rates.

C5/8!
R11

Revise & Draft
[illegible]
1.8.44

To Addl Secs:

A revised draft order is submitted for consideration.

Secy
3 Aug 44

Principal Clerk
[illegible]
Dy Secy 5/8/44

S.
[illegible]
38 Aug 44
[illegible]
14/8/44

A3
A1
HE

[illegible] 5/8/44

1
[illegible]

[illegible]
Secy Educ Dept
Secy
12 Aug 44

AH.
[illegible] 44
19/8/44
[illegible]

[Issued as G.O.M. 360 D. (HS) Dept. dd 21.8.44]

Ed
Clerk